

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073252520000

Completion Report

Spud Date: March 19, 2016

OTC Prod. Unit No.: 073-217921-0-0000

Drilling Finished Date: April 01, 2016

1st Prod Date: October 08, 2016

Completion Date: September 06, 2016

Drill Type: HORIZONTAL HOLE

Well Name: CRONKITE 1505 4-14MH

Purchaser/Measurer:

Location: KINGFISHER 14 15N 5W
NW NW NW NE
238 FNL 2490 FEL of 1/4 SEC
Latitude: 35.78317 Longitude: -97.70008
Derrick Elevation: 0 Ground Elevation: 1097

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FWY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	657849		There are no Increased Density records to display.	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16		X42	123		27	SURFACE
SURFACE	9 5/8	36	J55	446		300	SURFACE
INTERMEDIATE	7	26	P110	7125		280	4170

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2	11.6	P110	4981	0	0	6989	11970

Total Depth: 11973

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
6955	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut- In Pressure	Choke Size	Flow Tubing Pressure
Nov 06, 2016	MISS'AN (EX CHESTER)	158	39	610	3861	467	GAS LIFT		OPEN	139

Completion and Test Data by Producing Formation	
Formation Name: MISS'AN (EX CHESTER)	Code: 359MSNLC
Class: OIL	

Spacing Orders	
Order No	Unit Size
650172	640

Perforated Intervals	
From	To
7125	11973

Acid Volumes	
4640 BBLS	

Fracture Treatments	
273,934 BBLS SW; 3,537,299 LBS SAND	

Formation	Top
COTTAGE GROVE	5582
LAYTON	5696
CHECKERBOARD	5990
OSWEGO (4TH)	6466
CHEROKEE	6506
PRUE	6526
VERDIGRIS	6569
SKINNER	6606
PINK LIME	6678
INOLA	6745
MRMC	6773
MLM	6932

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks
THIS WELL IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING AT 7125' TO TERMINUS AT 11,973'. THE 4 1/2" LINER IS NOT CEMENTED. IRREGULAR SECTION.

Lateral Holes
Sec: 14 TWP: 15N RGE: 5W County: KINGFISHER SE SE SE SW 206 FSL 16 FEL of 1/4 SEC Depth of Deviation: 6556 Radius of Turn: 1217 Direction: 177 Total Length: 3935 Measured Total Depth: 11973 True Vertical Depth: 7002 End Pt. Location From Release, Unit or Property Line: 206

FOR COMMISSION USE ONLY

Status: Accepted