

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073253960000

Completion Report

Spud Date: October 27, 2016

OTC Prod. Unit No.: 073-218241-0-0000

Drilling Finished Date: November 11, 2016

1st Prod Date: January 11, 2017

Completion Date: December 02, 2016

Drill Type: HORIZONTAL HOLE

Well Name: WISHBONE 1805 5-4MH

Purchaser/Measurer:

Location: KINGFISHER 4 18N 5W
NE NE NW NE
205 FNL 1322 FEL of 1/4 SEC
Latitude: 36.07188 Longitude: -97.73318
Derrick Elevation: 0 Ground Elevation: 1040

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FWY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	661148		There are no Increased Density records to display.	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16		X42	123		27	SURFACE
SURFACE	9 5/8	36	J55	383		300	SURFACE
INTERMEDIATE	7	29	P110	6825		285	4562

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2	13.5	P110	4555	0	0	6683	11238

Total Depth: 11240

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
6653	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Feb 14, 2017	MISS'AN (EX CHESTER)	20	39	5	250	2304	GAS LIFT		OPEN	172

Completion and Test Data by Producing Formation

Formation Name: MISS'AN (EX CHESTER)

Code: 359MSNLC

Class: OIL

Spacing Orders

Order No	Unit Size
656725	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

5885 BBLs

Fracture Treatments

237,064 BBLs SW; 6,050,000 LBS PROPPANT

Formation	Top
COTTAGE GROVE	5174
HOGSHOOTER	5521
CHECKERBOARD	5561
CLEVELAND	5633
BIG LIME	5736
OSWEGO (4TH)	5862
PRUE	5947
VERDIGRIS	5961
SKINNER	5974
PINK LIME	6053
RED FORK	6075
INOLA	6120
MRMC	6142
MLM	6352

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS WELL IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING AT 6825' TO TERMINUS AT 11,240'. THE 4 1/2" LINER IS NOT CEMENTED. IRREGULAR SECTION.

Lateral Holes

Sec: 4 TWP: 18N RGE: 5W County: KINGFISHER

SE SW SW SE

206 FSL 2060 FEL of 1/4 SEC

Depth of Deviation: 6136 Radius of Turn: 635 Direction: 182 Total Length: 4144

Measured Total Depth: 11240 True Vertical Depth: 6664 End Pt. Location From Release, Unit or Property Line: 206

Status: Accepted