

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35063246100000

Completion Report

Spud Date: September 16, 2016

OTC Prod. Unit No.: 063-218623-0-0000

Drilling Finished Date: October 24, 2016

1st Prod Date: April 23, 2017

Completion Date: March 20, 2017

Drill Type: HORIZONTAL HOLE

Well Name: ZOE 3-5H

Purchaser/Measurer: NEXTERA ENERGY POWER
MARKETING

Location: HUGHES 5 7N 11E
NW4 SW4 SW4 SE4
600 FSL 2350 FEL of 1/4 SEC
Latitude: 35.1030027 Longitude: -96.1669
Derrick Elevation: 916 Ground Elevation: 893

First Sales Date: 4/23/2017

Operator: TRINITY OPERATING (USG) LLC 23879

601 TRAVIS ST STE 1900
HOUSTON, TX 77002-3253

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception
Order No
There are no Location Exception records to display.

Increased Density
Order No
656911

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	13.375	48	H-40	333		160	SURFACE
INTERMEDIATE	9.625	36	J-55	3067		370	173
PRODUCTION	5.5	20	P-110	10424		1250	3797

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
There are no Liner records to display.								

Total Depth: 10437

Packer	
Depth	Brand & Type
10337	EXPRO TOE SLEEVE

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Apr 29, 2017	WOODFORD			5468		1647	FLOWING	410	FULL	

Completion and Test Data by Producing Formation

Formation Name: WOODFORD

Code: 319WDFD

Class: GAS

Spacing Orders

Order No	Unit Size
629162	640

Perforated Intervals

From	To
5399	10272

Acid Volumes

29,005 GALS ACID

Fracture Treatments

10,468,291 GALS SLICKWATER

8,929,415 SAND

Formation	Top
WAPANUKA	3815
CROMWELL	4134
CANEY	4705
MAYES	4923
WOODFORD	5095

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

IRREGULAR SECTION.

Lateral Holes

Sec: 5 TWP: 7N RGE: 11E County: HUGHES

NW NW NW NE

1 FNL 2589 FEL of 1/4 SEC

Depth of Deviation: 5096 Radius of Turn: 573 Direction: 355 Total Length: 4873

Measured Total Depth: 10437 True Vertical Depth: 4881 End Pt. Location From Release, Unit or Property Line: 1

FOR COMMISSION USE ONLY

1136602

Status: Accepted

4/23/17

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

1016EZ

API No.: 35063246100000

Completion Report

Spud Date: September 16, 2016

OTC Prod. Unit No.: 063-218623-0-0000

Drilling Finished Date: October 24, 2016

1st Prod Date: April 23, 2017

Completion Date: March 20, 2017

A: 218623 I

Drill Type: HORIZONTAL HOLE

Well Name: ZOE 3-5H

Purchaser/Measurer: NEXTERA ENERGY POWER
MARKETING

First Sales Date: 4/23/2017

Location: HUGHES 5 7N 11E
NW4 SW4 SW4 SE4
600 FSL 2350 FEL of 1/4 SEC
Latitude: 35.1030027 Longitude: -96.1669
Derrick Elevation: 916 Ground Elevation: 893

Operator: TRINITY OPERATING (USG) LLC 23879

601 TRAVIS ST STE 1900
HOUSTON, TX 77002-3253

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception	
Order No	
There are no Location Exception records to display.	

Increased Density
Order No
656911

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	13.375	48	H-40	333		160	SURFACE
INTERMEDIATE	9.625	36	J-55	3067		370	173
PRODUCTION	5.5	20	P-110	10424		1250	3797

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
There are no Liner records to display.								

Total Depth: 10437

Packer	
Depth	Brand & Type
10337	EXPRO TOE SLEEVE

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

May 23, 2017

4/29/17

319 WDFD

410

EZ

1 of 2

OR