

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35085210570001

Completion Report

Spud Date: August 25, 2006

OTC Prod. Unit No.:

Drilling Finished Date: October 18, 2016

Amended

1st Prod Date: January 01, 2007

Amend Reason: RECOMPLETION

Completion Date: January 23, 2007

Recomplete Date: April 15, 2017

Drill Type: STRAIGHT HOLE

Well Name: WILDA 1-31

Purchaser/Measurer:

Location: LOVE 31 6S 1W
N2 S2 NE NW
1780 FSL 1980 FWL of 1/4 SEC
Derrick Elevation: 0 Ground Elevation: 739

First Sales Date:

Operator: JONES L E OPERATING INC 19169
PO BOX 1185
15 S 10TH ST
DUNCAN, OK 73534-1185

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception	
Order No	
There are no Location Exception records to display.	

Increased Density	
Order No	
There are no Increased Density records to display.	

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	9-5/8"	36	J-55	735	1000	325	SURFACE
PRODUCTION	5-1/2"	17	N-80	10163	1000	600	7500

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
There are no Liner records to display.								

Total Depth: 10169

Packer	
Depth	Brand & Type
There are no Packer records to display.	

Plug	
Depth	Plug Type
8803	CIBP

Initial Test Data										
Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
May 01, 2017	SANDERS	10	28.8				PUMPING			

Completion and Test Data by Producing Formation

Formation Name: SANDERS

Code: 404SDRS

Class: OIL

Spacing Orders

Order No	Unit Size
662476	UNIT

Perforated Intervals

From	To
7530	7546
7550	7574

Acid Volumes

2000 GAL 7-1/2% MCA

Fracture Treatments

NONE

Formation	Top
SANDERS	7530

Were open hole logs run? Yes

Date last log run: October 16, 2006

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

DV TOOL SET AT 8161' WITH 160 SACKS OF CEMENT (SEE ORIGINAL)

FOR COMMISSION USE ONLY

1136536

Status: Accepted