

Oklahoma Corporation Commission
 Oil & Gas Conservation Division
 Post Office Box 52000
 Oklahoma City, Oklahoma 73152-2000
 Rule 165: 10-3-25

Form 1002A

API No.: 35037147730001

Completion Report

Spud Date: September 06, 1958

OTC Prod. Unit No.:

Drilling Finished Date: September 10, 1958

Amended

1st Prod Date: September 13, 1958

Amend Reason: DEEPEN

Completion Date: September 13, 1958

Recomplete Date: August 21, 2017

Drill Type: STRAIGHT HOLE

Well Name: VANCE 8

Purchaser/Measurer:

Location: CREEK 24 19N 7E
 C NW SW NE
 990 FSL 330 FWL of 1/4 SEC
 Derrick Elevation: 0 Ground Elevation: 0

First Sales Date:

Operator: WELCH ENERGY LLC 20096
 PO BOX 346
 606 W OAK AVE
 DRUMRIGHT, OK 74030-0346

Completion Type	
<input type="checkbox"/>	Single Zone
<input type="checkbox"/>	Multiple Zone
<input type="checkbox"/>	Commingled

Location Exception	
Order No	
There are no Location Exception records to display.	

Increased Density	
Order No	
There are no Increased Density records to display.	

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	10	32		98		100	
PRODUCTION	7	20		2716		50	SURFACE

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
There are no Liner records to display.								

Total Depth: 3651

Packer	
Depth	Brand & Type
There are no Packer records to display.	

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data										
Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
There are no Initial Data records to display.										

Completion and Test Data by Producing Formation

Formation Name: NONE

Code:

Class: PLUG AND ABANDON

Formation	Top
BARTLESVILLE	2759
MISSISSIPPI	2978
WOODFORD	3195
SIMPSON	3216
ARBUCKLE	3550

Were open hole logs run? Yes

Date last log run: August 16, 2017

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

OPERATOR SQUEEZED 7" AT 718' ON AUGUST 16, 2017, USED 80 SACKS OF CEMENT, LIFTED TO SURFACE. CEMENT BOND LOG WAS RUN ON AUGUST 18, 2017, SHOWED GOOD BOND TO SURFACE.

FOR COMMISSION USE ONLY

1138055

Status: Accepted