

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073255370000

Completion Report

Spud Date: June 01, 2017

OTC Prod. Unit No.: 073-222505-0-0000

Drilling Finished Date: June 10, 2017

1st Prod Date: November 10, 2017

Completion Date: October 14, 2017

Drill Type: HORIZONTAL HOLE

Well Name: ASH 1705 5A-19MH

Purchaser/Measurer:

Location: KINGFISHER 19 17N 5W
NW NE NE NW
239 FNL 2142 FWL of 1/4 SEC
Latitude: 35.94084 Longitude: -97.77497
Derrick Elevation: 0 Ground Elevation: 1025

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception	
Order No	
655258	

Increased Density	
Order No	
655254	

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	420		300	SURFACE
PRODUCTION	7"	29#	P110	7018		285	4205

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5018	0	0	6845	11863

Total Depth: 11865

Packer	
Depth	Brand & Type
6820	ASIII

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Dec 09, 2017	MISSISSIPPIAN	531	39	1654	3115	1137	GAS LIFT		OPEN	187

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

Spacing Orders

Order No	Unit Size
631661	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

4025 BBLS 15% HCL

Fracture Treatments

299,786 BBLS SLICKWATER 6,794,800 # SAND PROPPANT
--

Formation	Top
BIG LIME	6191
OSWEGO (ATH)	6312
PRUE SS	6382
VERDIGRIS	6420
SKINNER SS	6492
PINK LIME	6533
RED FORK SS	6573
INOLA LS	6607
CHESTER	6626
MERAMEC	6710

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7018' TO TERMINUS @ 11865'. THE 4 1/2" LINER IS NOT CEMENTED. OCC - THIS DOCUMENT IS ACCEPTED BASED ON DATA SUBMITTED, THE FINAL LOCATION EXCEPTION HAS NOT BEEN ISSUED.

Lateral Holes

Sec: 19 TWP: 17N RGE: 5W County: KINGFISHER

SE SW SE SW

206 FSL 1940 FWL of 1/4 SEC

Depth of Deviation: 6305 Radius of Turn: 665 Direction: 181 Total Length: 4569

Measured Total Depth: 11865 True Vertical Depth: 6924 End Pt. Location From Release, Unit or Property Line: 206

FOR COMMISSION USE ONLY

1138139

Status: Accepted