

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35103247290000

Completion Report

Spud Date: June 18, 2017

OTC Prod. Unit No.: 103-222983

Drilling Finished Date: July 01, 2017

1st Prod Date: February 27, 2018

Completion Date: February 23, 2018

Drill Type: HORIZONTAL HOLE

Min Gas Allowable: Yes

Well Name: PARK 1-11H

Purchaser/Measurer: ENERGY TRANSFER

Location: NOBLE 11 20N 2W
NE NW NW NE
135 FNL 2020 FEL of 1/4 SEC
Latitude: 36.231344 Longitude: -7.378442
Derrick Elevation: 1169 Ground Elevation: 1154

First Sales Date: 03/01/2018

Operator: BLAKE PRODUCTION COMPANY INC 18119

1601 NW EXPRESSWAY STE 777
OKLAHOMA CITY, OK 73118-1446

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception	
Order No	
677273	

Increased Density	
Order No	
There are no Increased Density records to display.	

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	9 5/8	36	J-55	329	1000	155	SURFACE
INTERMEDIATE	7	26	J-55	4985	5000	260	1997
PRODUCTION	4.5	11.6	P-110	9195	550	410	4250

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
There are no Liner records to display.								

Total Depth: 9206

Packer	
Depth	Brand & Type
There are no Packer records to display.	

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Mar 01, 2018	BIG LIME	22	41.5	23	1045	850	PUMPING		24/64	140

Completion and Test Data by Producing Formation

Formation Name: BIG LIME

Code: 404BGLM

Class: OIL

Spacing Orders

Order No	Unit Size
659849	640

Perforated Intervals

From	To
4985	9206

Acid Volumes

522 BARRELS 15% NEFE ACID, 517 BARRELS 7.5% NEFE ACID

Fracture Treatments

70,973 BARRELS SLICKWATER, 1,077,470 POUNDS PROPPANTS

Formation	Top
COTTAGE GROVE	3720
CHECKERBOARD	4479
BIG LIME	4599

Were open hole logs run? Yes

Date last log run: July 13, 2017

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

OCC - THIS DOCUMENT IS ACCEPTED BASED ON THE DATA SUBMITTED THE FINAL LOCATION EXCEPTION HAS NOT BEEN SUBMITTED. IT APPEARS THE OPERATOR HAS VIOLATED THE INTERIM ORDER AS TO DISTANCE FROM THE EAST LINE THIS WILL BE DEALT WITH IN THE FINAL LOCATION EXCEPTION HEARING.

Lateral Holes

Sec: 11 TWP: 20N RGE: 2W County: NOBLE

NE SE SW SE

346 FSL 1055 FWL of 1/4 SEC

Depth of Deviation: 3983 Radius of Turn: 635 Direction: 174 Total Length: 4185

Measured Total Depth: 9206 True Vertical Depth: 4624 End Pt. Location From Release, Unit or Property Line: 346

FOR COMMISSION USE ONLY

1139619

Status: Accepted