Oklahoma Corporation Commission Oil & Gas Conservation Division Post Office Box 52000 Oklahoma City, Oklahoma 73152-2000

Rule 165: 10-3-25

API No.: 35073261430000 **Completion Report** Spud Date: August 12, 2018

OTC Prod. Unit No.: 073-224560-0-0000 Drilling Finished Date: August 23, 2018

1st Prod Date: November 20, 2018

Completion Date: October 21, 2018

Drill Type: HORIZONTAL HOLE

Min Gas Allowable: Yes

First Sales Date:

Well Name: BOLLENBACH 1705 3-21MH Purchaser/Measurer:

Location: KINGFISHER 21 17N 5W

NW NW NE NW

241 FNL 1500 FWL of 1/4 SEC

Latitude: 35.940677 Longitude: -97.742026 Derrick Elevation: 1084 Ground Elevation: 1061

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

> 15021 KATY FREEWAY STE 400 HOUSTON, TX 77094-1900

Completion Type				
X Single Zone				
	Multiple Zone			
	Commingled			

Location Exception
Order No
692076

Increased Density
Order No
679407

Casing and Cement							
Туре	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			SURFACE
SURFACE	9 5/8"	36#	J55	431		300	SURFACE
PRODUCTION	7"	29#	P110	7276		315	4820

				Liner				
Туре	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5136	0	0	7053	12189

Total Depth: 12191

Packer			
Depth	Brand & Type		
6999	ASIII		

Plug					
Depth Plug Type					
There are no Plug records to display.					

Initial Test Data

October 28, 2019 1 of 2

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut- In Pressure	Choke Size	Flow Tubing Pressure
Dec 21, 2018	MISSISSIPPIAN	418	39	1570	3756	289	GAS LIFT		OPEN	147

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

Spacing Orders				
Order No	Unit Size			
631666	640			

Perforated Intervals				
From To				
There are no Perf. Intervals records to display.				

Acid Volumes 1775 BBLS 15% HCL

Fracture Treatments		
223,181 BBLS SLICKWATER 5,538,720# SAND PROPPANT		

Formation	Тор
TOPEKA	3948
COTTAGE GROVE	5537
CHECKERBOARD	5905
BIG LIME	6180
OSWEGO	6256
VERDIGRIS	6410
PINK LIME	6250
MISSISSIPPIAN	6630

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7276' TO TERMINUS @ 12191'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes

Sec: 21 TWP: 17N RGE: 5W County: KINGFISHER

SE SW SE SW

171 FSL 1911 FWL of 1/4 SEC

Depth of Deviation: 6544 Radius of Turn: 685 Direction: 181 Total Length: 4572

Measured Total Depth: 12191 True Vertical Depth: 7104 End Pt. Location From Release, Unit or Property Line: 171

FOR COMMISSION USE ONLY

1141410

Status: Accepted

October 28, 2019 2 of 2