

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073264750000

Completion Report

Spud Date: March 31, 2019

OTC Prod. Unit No.: 073-225725-0-0000

Drilling Finished Date: April 14, 2019

1st Prod Date: June 20, 2019

Completion Date: May 21, 2019

Drill Type: HORIZONTAL HOLE

Well Name: DONALD 33-M10NH

Purchaser/Measurer: MUSTANG GAS PRODUCTS LLC

Location: KINGFISHER 33 19N 5W
NE SW SE SE
607 FSL 764 FEL of 1/4 SEC
Latitude: 36.074112 Longitude: -97.731269
Derrick Elevation: 1065 Ground Elevation: 1045

First Sales Date: 06/20/2019

Operator: SK NEMAHA LLC 24221

11700 KATY FWY STE 900
HOUSTON, TX 77079--1222

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	707371		692440	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	9.625	36	J55	305		280	SURFACE
PRODUCTION	7	29	P110 CY	6723		415	2604

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4.5	13.5	P110 MS	5108	0	0	6252	11360

Total Depth: 11362

Packer	
Depth	Brand & Type
There are no Packer records to display.	

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data										
Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jul 19, 2019	MISSISSIPPIAN	268.68	41.4	1432	5329.13	3225	PUMPING	233	40	384

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

Spacing Orders

Order No	Unit Size
642507	
646419	

Perforated Intervals

From	To
11345	6805

Acid Volumes

TOTAL 15% HCL : 145

Fracture Treatments

TOTAL FLUID 279974BBL TOTAL PROP 8605344LBS
--

Formation	Top
------------------	------------

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks
OPENHOLE PLUG&PERF COMPLETION W/O CEMENT BEHIND. TOTAL 33STAGES.

Lateral Holes

Sec: 33 TWP: 19N RGE: 5W County: KINGFISHER

NE NE NW NE

176 FNL 1332 FEL of 1/4 SEC

Depth of Deviation: 5786 Radius of Turn: 573 Direction: 360 Total Length: 4676

Measured Total Depth: 11362 True Vertical Depth: 6216 End Pt. Location From Release, Unit or Property Line: 175

FOR COMMISSION USE ONLY

1143287

Status: Accepted