

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073265150000

Completion Report

Spud Date: April 27, 2019

OTC Prod. Unit No.: 073-225864-0-0000

Drilling Finished Date: May 06, 2019

1st Prod Date: July 30, 2019

Completion Date: July 07, 2019

Drill Type: HORIZONTAL HOLE

Well Name: BUNKER BUSTER 1606 3-13MH

Purchaser/Measurer:

Location: KINGFISHER 13 16N 6W
NW NE NE NE
190 FNL 657 FEL of 1/4 SEC
Latitude: 35.870259 Longitude: -97.78256
Derrick Elevation: 1100 Ground Elevation: 1075

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception	
Order No	
703685	

Increased Density	
Order No	
683784	

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"	46#	X-42	105			SURFACE
SURFACE	9.625"	36#	J-55	415		265	SURFACE
PRODUCTION	7"	29#	P-110	7515		280	4609

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4.5"	11.6#	P-110	5140	0	0	7262	12402

Total Depth: 12404

Packer	
Depth	Brand & Type
7171	WEATHERFORD AS-III

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Aug 29, 2019	MISSISSIPPIAN (LESS CHESTER)	151	39	409	2709	380	GAS LIFT		OPEN	191

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS CHESTER)

Code: 359MSNLC

Class: OIL

Spacing Orders

Order No	Unit Size
682715	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

28 BBLS 15% HCL

Fracture Treatments

189,155 BBLS SLICKWATER
3,028,999 LBS SAND PROPPANT

Formation	Top
TOPEKA	4216
COTTAGE GROVE	5850
CHECKERBOARD	6233
BIG LIME	6623
OSWEGO	6705
VERDIGRIS	6814
PINK LIME	6943
MISSISSIPPIAN	7164

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING AT 7,515' TO TERMINUS AT 12,403'.
THE 4-1/2" LINER IS NOT CEMENTED.
BHL LAT/LON FROM ITD PLAT

Lateral Holes

Sec: 13 TWP: 16N RGE: 6W County: KINGFISHER

SW SE SW SE

172 FSL 1851 FEL of 1/4 SEC

Depth of Deviation: 6674 Radius of Turn: 570 Direction: 180 Total Length: 4835

Measured Total Depth: 12404 True Vertical Depth: 7019 End Pt. Location From Release, Unit or Property Line: 172

FOR COMMISSION USE ONLY

1143432

Status: Accepted