Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073253680000

Completion Report

Spud Date: September 15, 2016

OTC Prod. Unit No.: 073-218346-0-0000

Drilling Finished Date: September 30, 2016

1st Prod Date: February 04, 2017

Completion Date: January 18, 2017

Drill Type: **HORIZONTAL HOLE**

Well Name: BULLIS 1706 1A-10MH

Purchaser/Measurer:

Location: KINGFISHER 15 17N 6W
NE NW NW NW
280 FNL 610 FWL of 1/4 SEC
Latitude: 97.8337 Longitude: 35.95536
Derrick Elevation: 0 Ground Elevation: 1039

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FWY STE 400
HOUSTON, TX 77094-1900

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception
Order No
661044
660917

Increased Density
Order No
653519

Casing and Cement

Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16		X42	123		27	SURFACE
SURFACE	9 5/8	36	J55	475		300	SURFACE
INTERMEDIATE	7	29	P110	7560		280	4622

Liner

Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2	13.5	P110	4971	0	0	7404	12375

Total Depth: 12377

Packer	
Depth	Brand & Type
7379	ASIII

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Mar 05, 2017	MISSISSIPPI LIME	85	39	291	3424	1011	GAS LIFT		OPEN	147

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPI LIME Code: 351MSSLM Class: OIL

Spacing Orders

Order No	Unit Size
604524	640
656915	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

5077 BBLS

Fracture Treatments

288,458 BBLS SW; 5,964,864 LBS PROPPANT

Formation	Top
COTTAGE GROVE	5665
HOGSHOOTER	5965
CHECKERBOARD	6066
CLEVELAND	6104
BIG LIME	6316
OSWEGO (4TH)	6461
PRUE	6531
VERDIGRIS	6563
SKINNER	6636
PINK LIME	6677
RED FORK	6713
INOLA	6761
MRMC	6942
MLM	7255

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks

THIS WELL IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING AT 7560' TO TERMINUS AT 12,377'. THE 4 1/2" LINER IS NOT CEMENTED.
IRREGULAR SECTION.

Lateral Holes

Sec: 10 TWP: 17N RGE: 6W County: KINGFISHER

NE NW NW NW

205 FNL 358 FWL of 1/4 SEC

Depth of Deviation: 6853 Radius of Turn: 829 Direction: 355 Total Length: 4368

Measured Total Depth: 12377 True Vertical Depth: 7397 End Pt. Location From Release, Unit or Property Line: 205

FOR COMMISSION USE ONLY

1135980

Status: Accepted