Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073253780000

Completion Report

Spud Date: November 02, 2016

OTC Prod. Unit No.: 073-218383-0-0000

Drilling Finished Date: November 17, 2016

1st Prod Date: February 13, 2017

Completion Date: January 25, 2017

Drill Type: **HORIZONTAL HOLE**

Well Name: YELLOWSTONE 1505 4-8MH

Purchaser/Measurer:

First Sales Date:

Location: KINGFISHER 17 15N 5W
NE NE NW NE
305 FNL 1544 FEL of 1/4 SEC
Latitude: 35.78293 Longitude: -97.75055
Derrick Elevation: 0 Ground Elevation: 1118

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FWY STE 400
HOUSTON, TX 77094-1900

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception
Order No
661123

Increased Density
Order No
There are no Increased Density records to display.

Casing and Cement

Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16		X42	123		27	SURFACE
SURFACE	9 5/8	36	NT95	425		300	SURFACE
INTERMEDIATE	7	29	P110	7594		285	5084

Liner

Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2	13.5	P110	4978	0	0	7420	12398

Total Depth: 12400

Packer

Depth	Brand & Type
7397	ASIII

Plug

Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Mar 14, 2017	MISS'AN (EX CHESTER)	449	39	720	1604	820	GAS LIFT		OPEN	205

Completion and Test Data by Producing Formation

Formation Name: MISS'AN (EX CHESTER) Code: 359MSNLC Class: OIL

Spacing Orders	
Order No	**Unit Size**
657197	640

Perforated Intervals	
From	**To**
There are no Perf. Intervals records to display.	

Acid Volumes
5807 BBLS

Fracture Treatments
308,648 BBLS WATER; 5,972,962 LBS PROPPANT

Formation	Top
COTTAGE GROVE	5826
LAYTON	5908
CHECKERBOARD	6203
OSWEGO (4TH)	6680
PRUE	6745
VERDIGRIS	6801
SKINNER	6876
PINK LIME	6917
INOLA	6980
MISS	7019

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS WELL IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING AT 7594' TO TERMINUS AT 12400'. THE 4 1/2" LINER IS NOT CEMENTED.
IRREGULAR SECTION.

Lateral Holes

Sec: 8 TWP: 15N RGE: 5W County: KINGFISHER

NW NW NW NE

208 FNL 2625 FEL of 1/4 SEC

Depth of Deviation: 6886 Radius of Turn: 628 Direction: 360 Total Length: 4539

Measured Total Depth: 12400 True Vertical Depth: 7328 End Pt. Location From Release, Unit or Property Line: 208

FOR COMMISSION USE ONLY

1136072

Status: Accepted