OKLAHOMA CORPORATION COMMISSION
Oil & Gas
Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1003

PLUGGING RECORD

OAC 165:10-1-10

WELL INFORMATION

Plug Date: November 14, 2018

API No: 3511921417

Well #: 2-26 **Well Name:** TREU

Operator: GOMACO OPERATING COMPANY **Operator #:** 20830

Section: 26 **Township:** 19N **Range:** 1W **Meridian:** Indian

1/4: CNE4 **1/4:** NW4 **1/4:** SE4 **1/4:**

Total Depth: 5468 **Base of Treatable Water:** 480 **Well Classification:**

CONTACT INFORMATION

Contact Name: Bill McFerrin **Telephone:** 8167967553

Address 1: 7105 E ADMIRAL PL #200 **Address 2:**

City: TULSA **State:** OK **Zipcode:** 74115-8712 **Country:** US

Email Address: **Fax:**

PIPE RECORDS

String Name	Size	Run	Pulled
SURFACE	8.625	370	0
PRODUCTION	4.50	5234	0

PERFORATION DEPTHS

From Depth	To Depth
3654	3670

PLUGS

Plug Type	Hole Size	Depth	No. Sacks of Cement	Slurry Volume	Calculated TOC	Top of Plug
CIBP + CEM	4.50	3600	2	2	3580	0
CEM	7.875-8.625	580	225	266	250	0
CEM	8.625	40	20	24	4	4

Remarks: RIGGED UP,SET CIBP AT 3600' DUMPPED 2 SACK CEMENT ON TOP, PERFERATED AT 580' PUMPED 225 SACKS CEMENT TO 250'. PUMPED 20 SACKS 40'-3' . CUT AND CAPPED WELL, FILLED IN PIT, REMEDIATED SITE.

Reason For Plugging:

CEMENTER CERTIFICATION INFORMATION

Name: **Title:**

Company Name: MARTIN TANK TRUCK & CSG PLG **Permit No:** 304

Address 1: **Address 2:** P.O. Box 383

City: CUSHING **State:** OK

Zipcode: 74023 **Phone:** (918) 225-2388

I declare that I have knowledge of the contents of this report and am authorized by my organization to make this report, which was prepared by me or under my supervision and direction with the data and facts stated herein to be true, correct and complete to the best of my knowledge and belief.

Electronic Signature: GOMACO OPERATING COMPANY